

**CLASSIFICATION (When Filled In)**

CONTRACT PERFORMANCE REPORT FORMAT 5 - EXPLANATIONS AND PROBLEM ANALYSES								FORM APPROVED OMB No. 0704-0188	
<b>1. CONTRACTOR</b>		<b>2. CONTRACT</b>			<b>3. PROGRAM</b>			<b>4. REPORT PERIOD</b>	
a. NAME Fermi National Accelerator Lab		a. NAME			a. NAME NOvA Project			a. FROM (YYYYMMDD) 2008/12/01	
b. LOCATION (Address and City) Batavia, Illinois		b. NUMBER			b. PHASE			b. TO (YYYYMMDD) 2008/12/31	
		c. TYPE	d. SHARE RATIO		c. EVMS ACCEPTANCE (YYYYMMDD) NO X YES				
<b>2.8.1 Near Detector Site Preparation</b>									
	BCWS	BCWP	ACWP	SV in \$	SV in %	CV in \$	CV %	SPI	CPI
Current:	0	0	0	0	0%	0	0%	1.00	1.00
Cumulative:	0	61,242	0	61,242	100%	61,242	100%	N/A	N/A
	BAC	EAC	VAC in \$	VAC in %	CPI to BAC	CPI to EAC			
At Complete:	3,578,374	3,494,181	84,193	2%	0.98	1.01			
Thresholds Exceeded: Cumulative Schedule, Cumulative Cost									
Explanation of Variance/Description of Problem: A variance exists here because the purchase order for the engineering study was charged to control account 1.8, while the work was credited here.									
Impact:  None. This variance has no negative consequences.									
Corrective Action: None. This variance will be corrected when the charges are transferred to the correct account (P.O. 579984). This action is expected to take place in Feb., 2009.									
Monthly Summary (to include technical causes of VARs, Impacts) and Corrective Action(s):  This variance is due to an error in assigning the costs, and will be corrected by an accounting action.									
Prepared by:			Date:		Approved by:			Date:	