

CLASSIFICATION (When Filled In)

CONTRACT PERFORMANCE REPORT FORMAT 5 - EXPLANATIONS AND PROBLEM ANALYSES								FORM APPROVED OMB No. 0704-0188	
1. CONTRACTOR		2. CONTRACT			3. PROGRAM			4. REPORT PERIOD	
a. NAME Fermi National Accelerator Lab		a. NAME			a. NAME NOvA Project			a. FROM (YYYYMMDD) 2008/12/01	
b. LOCATION (Address and City) Batavia, Illinois		b. NUMBER			b. PHASE			b. TO (YYYYMMDD) 2008/12/31	
		c. TYPE	d. SHARE RATIO		c. EVMS ACCEPTANCE (YYYYMMDD) NO X YES				
2.9.1 Mechanical Systems - Far Detector Assembly									
	BCWS	BCWP	ACWP	SV in \$	SV in %	CV in \$	CV %	SPI	CPI
Current:	0	0	0	0	0%	0	0%	1.00	1.00
Cumulative:	2,028	2,028	4,692	0	0%	-2,664	-131%	1.00	0.43
	BAC	EAC	VAC in \$	VAC in %	CPI to BAC	CPI to EAC			
At Complete:	1,790,369	1,779,823	10,546	1%	1.00	1.01			
Thresholds Exceeded: Cumulative Cost									
Explanation of Variance/Description of Problem: This presence of costs on this control code are due to a directive from Fermilab management, to charge some FY07 effort to the MIE-funded portion of the project. This small charge represents engineering time on Far Detector assembly.									
Impact: None.									
Corrective Action: No corrective action is anticipated, due to the small cost of this variance.									
Monthly Summary (to include technical causes of VARs, Impacts) and Corrective Action(s): This insignificant cost variance resulted from a management directive. No action is planned.									
Prepared by: Lukens				Date:		Approved by:		Date:	