

# DOE Independent Project Review

## Critical Decision-3a

### Long-Baseline Neutrino Facility/ Deep Underground Neutrino Experiment (LBNF/DUNE) Project



12/2/2015

Pepin Carolan  
Federal Project Director  
DOE Fermi Site Office



# Purpose

- Evaluate Project's readiness for approval of Critical Decision CD-3a, *Approve Initial Far Site Construction*
- Address Far Site Conventional Facilities design, risks, interfaces, logistics— are these sufficiently developed?
- Development of cost, schedule, contingencies and plan for performance tracking— are these credible and adequate to support CD-3a scope?
- Evaluate sufficiency of ES&H aspects and overall effectiveness of the management organization and team

# Project Background

- **May 2014, P5 Recommendations, *Building for Discovery, Strategic Plan for U.S. Particle Physics in a Global Context:***
  - new international collaboration be formed to design, execute a highly capable Long-Baseline Neutrino Facility (LBNF) hosted by the U.S
  - meet minimum specified requirements in beam power, detector mass and exposure with broader vision→achieve desired sensitivity to Charge-Parity (CP) violation in neutrino oscillations, study of neutrino astrophysics, nucleon decay
- DOE-SC/OHEP requested FNAL to update Project design, cost/schedule, management plans to address P5 recommendations for a larger, more capable facility & detector to support an international collaboration (CD-1 Refresh)
- **CD-1 Refresh approved Nov. 5, 2015**
  - Cost range of \$1,260 -\$1,860 M
  - Underground siting, larger detector mass, near detector, higher power beamline
  - FNAL to host LBNF/DUNE: first international megascience project on U.S. soil
  - Tailoring Strategy includes CD-3a for initial far site construction prior to CD-2


# Project Background

- Updated plan covers full vision of international LBNF/DUNE Project meeting P5 requirements
  - LBNF: A subset of the DOE LBNF/DUNE project that builds the facilities needed for the experiment, with contributions from international partners
  - DUNE: An international project and experiment managed by the DUNE Collaboration, which will provide the detectors following successful LHC model
  - DUNE-US: A subset of the DOE LBNF/DUNE project that includes DOE's contributions to DUNE
- In DOE system, LBNF/DUNE is a single project with two parts: LBNF and DUNE-US (one funding profile, one Program Manager, one FPD)
- Most critical international agreement, with CERN, in place
  - CERN major partner on facility infrastructure, detector prototyping, facilitating European engagement
  - Strong leadership, early support from several countries for DUNE
  - Expect ~3-4 years to complete agreements with individual countries → informs timeline for LBNF/DUNE CD-2

# LBNF/DUNE Scope Overview

## Far Site- SURF in Lead, SD



\*Facility/Infrastructure and Far Detector



## Near Site- Fermilab (FNAL) in Batavia, IL

\*Facility/Infrastructure, Neutrino Beamline and Near Detector

# Project Scope- Far Site




## LBNF Far Site Scope:

- Far Site Conventional Facilities Construction: 4850L underground excavation; Infrastructure (Surface/Shaft/4850L); Surface Buildings
- Cryogenic Infrastructure: Cryostats installed in caverns; Utilities/Cryo Support systems (surface and underground) → Includes international contributions


## LBNF Enables and Supports DUNE detector:

- Comprised of a detector module installed in each Cryostat
- Up to 40 kiloton mass Liquid Argon Far Detector



2 of 4 Detector Modules

# DOE Project Management Organization



# DOE Cost and Funding Profile

| LBNF/DUNE WBS Title                           | DOE Total \$K    |
|---|------------------|
| <b>LBNF Project</b>                           |                  |
| Project Office                                | 76,122           |
| Far Site Facilities                           | 438,441          |
| Near Site Facilities                          | 387,729          |
| LBNF Direct TEC + OPC Subtotal                | 902,292          |
| LBNF DOE Contingency                          | 298,599          |
| <b>LBNF DOE Project Cost Subtotal</b>         | <b>1,200,891</b> |
| <b>DUNE-US Project</b>                        |                  |
| Project Office                                | 28,067           |
| Far Detector                                  | 70,121           |
| Near Detector                                 | 6,126            |
| DUNE-US Direct TEC + OPC Subtotal             | 104,314          |
| DUNE-US DOE Contingency                       | 44,157           |
| <b>DUNE-US Project Cost Subtotal</b>          | <b>148,471</b>   |
| LBNF/DUNE Conceptual Design                   | 107,638          |
| Total DOE Contingency                         | 342,756          |
| <b>LBNF/DUNE DOE Total Project Cost (TPC)</b> | <b>1,457,000</b> |

- **DOE TPC: \$1,457M**
- **\$1,260-\$1,860 M range**
- **34% Contingency on DOE costs to go**
- **Total Contribution to LBNF/DUNE includes:**
  - DOE TPC + Non-DOE partner contribution (estimated in international “CORE” accounting)

| Fiscal Year | Prior Yrs  | FY15      | FY16      | FY17      | FY18       | FY19       | FY20       | FY21       | FY22       | FY23       | FY24       | FY25      | FY26      | Total       |
|-------------|------------|-----------|-----------|-----------|------------|------------|------------|------------|------------|------------|------------|-----------|-----------|-------------|
| <b>TEC</b>  | 24         | 12        | 16        | 70        | 110        | 150        | 180        | 180        | 178        | 180        | 160        | 79        | 20        | 1359        |
| <b>OPC</b>  | 76         | 10        | 4         |           |            |            |            |            | 2          |            |            | 3         | 3         | 98          |
| <b>TPC</b>  | <b>100</b> | <b>22</b> | <b>20</b> | <b>70</b> | <b>110</b> | <b>150</b> | <b>180</b> | <b>180</b> | <b>180</b> | <b>180</b> | <b>160</b> | <b>82</b> | <b>23</b> | <b>1457</b> |





# Critical Decision Schedule


| Critical Decision Milestone   | Schedule                        |
|---|---------------------------------|
| CD-0 Approve Mission Need   | 1/8/2010 (Actual)               |
| CD-1 Approve Alternative Selection and Cost Range                       | 12/10/2012 (Actual)             |
| CD-1 Approve Alternative Selection and Cost Range (Refresh)             | 11/5/2015 (Actual)              |
| CD-3a Approve Initial LBNF Far Site Construction                        | 2 <sup>nd</sup> Quarter, FY2016 |
| CD-3b Approve LBNF Near Site Preparation/Far Site Long Lead Procurement | 2 <sup>nd</sup> Quarter, FY2019 |
| CD-2 Approve Performance Baseline                                       | 1 <sup>st</sup> Quarter, FY2020 |
| CD-3c Approve Start of Construction: Remaining LBNF FS, DUNE, LBNF NS   | 1 <sup>st</sup> Quarter, FY2020 |
| CD-4 Approve Project Completion   | 4 <sup>th</sup> Quarter, FY2030 |

- 40 months float to CD-4 (30% of remaining duration)
- Far Site critical path defined by early science goals and is an important driver of the Tailoring Strategy



- CD-3a authorizes initiation of critical path Far Site cavern excavation activities, prior to CD-2

# LBNF/DUNE Summary Schedule



# Critical Decision-3a

**CD-3a: Initiates critical path far site cavern excavation activities:** initial construction work required, prior to baselining the LBNF/DUNE Project, to support installation of cryostats and cryogenic systems needed to start installation of two DUNE detectors, starting late 2021

- Scope: pre-excavation, excavation (2 chambers+central utility), building/site infrastructure  
Cost: \$219M base + \$83M contingency= \$302M
- If CD-3a scope started as soon as possible:
  - Mitigates risks and minimizes delay in providing a facility ready to accept detectors for installation
  - Advances start and completion of first 2 DUNE 10kt detector modules, to meet the science needs of global neutrino community
  - Reduces project cost due to extended management, escalation, etc.

**CD-2/3c: Baseline, construction start for balance** (remaining LBNF Far Site, DUNE, LBNF Near Site): ~three-four year timeframe needed after CD-3a for DUNE to incorporate detector development and prototyping into design and to develop fabrication/installation plans aligned with international agreements

**CD-3a as planned prior to CD-2 is intended to spur international investment and ensure Facility will be ready for Detector by earliest possible date**

# Status

- Strong and well integrated project team in place
  - Highly experienced, knowledgeable individuals from management to support staff
  - LBNF-DUNE interfaces are tightly managed, maintained under configuration control; Experiment Facility Interface Group effective
  - FNAL/SURF partnership is solid, with well coordinated Far Site management
  - Suite of Project Management systems and tools in place and being used
- Readiness for CD-3a:
  - Facility requirements and scope understood and controlled; interfaces defined, reviewed and managed; design well advanced and managed
  - Risks identified, understood and managed→ sound process in place
  - ES&H analysis and management plans in place and fully integrated
  - Procurement plans and actions progressing well (LBNF FS CM/GC RFP)
  - Costs, schedule and contingency well-developed and independently reviewed
  - EVM implementation plan in place
  - Director's CD-3a review completed and recommendations addressed
- FNAL providing strong support, oversight; LBNC is active, constructive

# Challenges

- **Organizational and management complexity:** international participation, multiple stakeholders and partners (SURF, CERN, DUNE collaboration) → reaching CD-3a readiness a strong test, need to sustain team over long haul
- **Risk Management:** maintaining realism in assessing, updating risks
- **Managing final design for CD-3a scope:** work with cryo and detector on open items; work with A/E and incorporate Construction Manager (CM) into process → plan and mechanisms in place
- **Logistics planning and execution at SURF:** Many players and parallel activities → off to good start, getting CM on early helps
- **Procurement Management:** wide range of procurement actions and strategies needed; must meet quality, schedule needs → experienced manager on board-- works closely with DOE; has FNAL/staff support and staffing plan
- **ES&H Management:** clear responsibilities, flow-down and understanding of requirements, hazard analysis and work controls, management and oversight
- **Budget and funding:** continuing resolutions and out-years → SC/Program working to meet request; early CD-3a retires risk, reduces escalation costs

# CD-3 Requirements for CD-3a Scope

| CD-3--APPROVE START OF CONSTRUCTION |   | SC-1                                  | Completed for CD-3a                           |   |
|-------------------------------------|---|---------------------------------------|---|---|
| PRIOR TO CD-3                       | Approve Updated CD-2 Project Documentation if major changes         | Reviewed by SC-28<br>Approved by SC-1 | drafted PPEP update; AS update not required   | ✓ |
|                                     | Complete Final Design   | Project                               | Final Design Plan                             | ✓ |
|                                     | Incorporate High Perf./Sustainability Requirements                  | Project                               | Incorproated                                  | ✓ |
|                                     | Conduct a Final Design Review                                       | Team external to project              | Preliminary Design Review + Final Design Plan | ✓ |
|                                     | Complete a Final Design Report                                      | Project                               | Preliminary Design Rport + Final Design Plan  | ✓ |
|                                     | Employ certified EVMS   | Certified by SC-28                    | FNAL EVMS + LBNF EVM Implementation Plan      | ✓ |
|                                     | Execute Readiness Review  | ICE by PMOA                           | ICE in Process                                | ✓ |
|                                     | Update the Hazard Analysis Report                                   | Site Office or Lab                    | Updated                                       | ✓ |
|                                     | Prepare Construction Project Safety and Health Plan                 | Site Office or Lab                    | Prepared for LBNF work at SURF                | ✓ |
|                                     | Issue Final NEPA Determination                                      | SC-1 or Site Office                   | FONSI Issued                                  | ✓ |
|                                     | Update the Quality Assurance Program (QAP)                          | Site Office or Lab                    | Updated                                       | ✓ |
|                                     | Finalize the Security Vulnerability Assessment Report, if necessary | Site Office or Lab                    | Finalized                                     | ✓ |

**LBNF/DUNE Project is Prepared for CD-3a**