

**CLASSIFICATION (When Filled In)**

CONTRACT PERFORMANCE REPORT FORMAT 5 - EXPLANATIONS AND PROBLEM ANALYSES							FORM APPROVED OMB No. 0704-0188		
<b>1. CONTRACTOR</b>		<b>2. CONTRACT</b>			<b>3. PROGRAM</b>		<b>4. REPORT PERIOD</b>		
a. NAME Fermi National Accelerator		a. NAME			a. NAME NOvA Project		a. FROM (YYYYMMDD) 2009/02/01		
b. LOCATION (Address and City) Batavia, Illinois		b. NUMBER			b. PHASE		b. TO (YYYYMMDD) 2009/02/28		
		c. TYPE	d. SHARE RATIO		c. EVMS ACCEPTANCE (YYYYMMDD) NO X YES				
<b>2.10 Project Management - Nova Project - Construction</b>									
	BCWS	BCWP	ACWP	SV in \$	SV in %	CV in \$	CV %	SPI	CPI
Current:	61,975	61,975	55,200	0	0%	6,775	11%	1.00	1.12
Cumulative	730,227	730,227	588,898	0	0%	141,330	19%	1.00	1.24
	BAC	EAC	VAC in \$	VAC in %	CPI to BAC	CPI to EAC			
At Complete	5,561,928	5,393,444	168,484	3%	0.97	1.01			
Thresholds Exceeded: Current Period Cost, Cumulative Cost									
Explanation of Variance/Description of Problem:									
<p>The same causes continue for the positive cumulative cost variance: 1) the full Project Controls staff and Administrative staff did not return to NOvA as planned in October 2008 following the congressional shutdown of funding in Dec07 and congression turn on of funding in Aug08. The people in question were still doing non-NOvA tasks throughout the fall and winter of 2009. 2) One of the non-NOvA tasks being done by NOvA Project controls has been preparation for the FRA EVMS Certification Review. These people have been involved in writing FRA procedures.</p>									
Impact:									
Impact is declining as the FRA procedures are completed. Expect smaller and smaller future impacts.									
Corrective Action:									
None anticipated.									
Monthly Summary (to include technical causes of VARs, Impacts) and Corrective Action(s):									
Less effort was performed than schedule on the LOE task due to work by project staff on tasks outside of NOvA. This situation should be abated as the EVMS Certification Review nears.									
Prepared by: Cooper				Date: 20-Mar-09		Approved by:		Date:	